

# 4'x24' Basket

## Appendix G: SEPCo Lifted Equipment Certification Form

Shell Purchased:  Supplier: \_\_\_\_\_

Rental Equipment:  Owner (Vendor): Magnum Mud Equipment

Tare Weight (lbs.): 4,300#  
(Empty weight of container, tank, package, skid)

Working Load Limit (lbs.): 8,700#  
(Weight of liquid in tank, items in container, etc.)

Maximum Gross Weight (lbs.): 13,000#  
(Tare Weight + Working Load Limit = Max. Gross Weight)


Floor Area Loading (psf): 135 psf  
(Allowable floor area loading for containers or buildings)

Unique Identification Number: see below  
(For rental equipment only)

I certify that the above-described lifted equipment is designed for offshore dynamic lifting in accordance with the provisions of API RP2A (latest edition) and SEPCo Document OPS0055 (latest edition).

John E. English  
Registered Professional Engineer (Civil or Structural)

2-3-09  
Date



Seal

Notes:

1. Owners of rental equipment shall keep a copy of this form on file for duration of equipment life and shall submit a copy to Shell upon request.
2. ISO blocks/connectors are not permitted to be used as lifting attachment points.

MMECO 4-24-01  
MMECO 4-24-02  
MMECO 4-24-03  
MMECO 4-24-04  
MMECO 4-24-05  
MMECO 4-24-06  
MMECO 4-24-07  
MMECO 4-24-08