Shell Exploration and Production Company (SEPCo)

Lifted Equipment Certification Form

Shell Purchased: Supplier:	
Rental Equipment: Owner (Vendor): Magnum Mud Equipment Co., Inc.	
Tare Weight (lbs.): 3,900 lbs. (Empty weight of container, tank, package, skid)	
Working Load Limit (lbs.): 8,100 lbs. (Weight of liquid in tank, items in container, etc.)	
Maximum Gross Weight (lbs.): 12,000 lbs. (Tare Weight + Working Load Limit = Max. Gross Weight)	
Floor Area Loading (psf): 187 lbs psf Allowable floor area loading for containers or buildings)	
Unique Identification Number: MMECO 4-16-01 to MMECO 4-16-44 For rental equipment only)	
4' X 16' BASKET	

I certify that the above-described lifted equipment is designed for offshore dynamic lifting in accordance with the provisions of API RP2A (latest edition) and SEPCo Document OPS0055 (latest edition).

Registered Professional Engineer (Civil or Structural)

2-/3-08 Date

Notes:

- Owners of rental equipment shall keep a copy of this form on file for duration of equipment life and shall submit a copy to Shell upon request.
- ISO blocks/connectors are not permitted to be used as lifting attachment points.

PROPESSIONAL ENGINEER

Seal

LARRY J. DUPRE REG. NO. 19208